BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 9

Item Name : Sinking of Borewell of 165 mm clear using fast hydraulic rig of capacity 250 PSIG & above 900 CMF & abpve in al strata including over burden upto 22 m fixing of casing pipes, collars and cap with necessary cutting and threading including transporation of rig and surpporting vehicles, screws charges and cost of consumable including yield testing at the final depth with a minimum working of compressor for one hour all as specified., etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.

a) From 350.00 to 400.00 mtrs

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12 Shettyhalli AGB Layout Sri Manjunath house	50.00	**50.00**	
2	Ward No 12Shettyhalli AGB Layout Ist Cross	65.00	**65.00**	
3	Ward No 12Shettyhalli AGB Layout 4th Cross	45.00	**45.00**	
4	Ward No 12 Shettyhalli Vinayaka Nagara Mayura bekari Opp	75.00	**75.00**	
5	Ward No 12 Shettyhalli Vinayaka Nagara	52.00	**52.00**	
6	Ward No 12 Shettyhalli Vinayaka Layout in R K College road	50.00	**50.00**	
7	Ward No 12Shettyhalli Babanna Layout 3rd Cross Hatti Lakkamma Temple	45.00	**45.00**	
8	Ward No 12 Shettyhalli Hanumanthaiah Layout 4th Cross Chikkasandra	33.00	**33.00**	
9	Ward No 12 Shettyhalli Shettyhalli Marrison Layout	50.00	**50.00**	
10	Ward No 12 Shettyhalli Sapthagiri main road Near GYM opp	35.00	**35.00**	
		Total	**500.00**	Rmtrs

NO	L	B	D	
1	-	-	10.00	50.00
			65-00	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಾಜೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 11

Item Name : Supply of ISI Mark 175mm Nominal bore ,plain end steel Casing pipe- grade of steel Fee 410 of wall thickness 5.4 mm thick confirming to IS 1387/1933 and manufactured by basic open hearth electric or basic oxygen process in random lenth of 5 to 7mtrs. Both ends threaded Confirming to IS 554/1985, One end fixed with a Socket Confirming to IS 4270:2001 and the other end with Screwed pipes . All pipes shall be reasonably free from defectes. The tube shall be reasonably straight should be with ISI marking, weighing 25.10kg/mtr.complete as per specifications and as per the direction of Engineer-in-charge of the work.

Sl.NO	Place of Borewells	Qty	Total Qty	Remarks
1	Ward No 12 Shettyhalli AGB Layout Sri Manjunath house	32.22	**32.22**	
2	Ward No 12Shettyhalli AGB Layout Ist Cross	17.93	**17.93**	
3	Ward No 12Shettyhalli AGB Layout 4th Cross	28.29	**28.29**	
4	Ward No 12 Shettyhalli Vinayaka Nagara Mayura bekari Opp	32.25	**32.25**	
5	Ward No 12 Shettyhalli Vinayaka Nagara	60.10	**60.10**	
6	Ward No 12 Shettyhalli Vinayaka Layout in R R College road	24.20	**24.20**	
7	Ward No 12Shettyhalli Babanna Layout 3rd Cross Hatti Lakkamma Temple	25.60	**25.60**	
8	Ward No 12Shettyhalli Hanumanthaiah Layout 4th Cross Chikkasandra	37.50	**37.50**	
9	Ward No 12Shettyhalli Shettyhalli Marrison Layout	18.20	**18.20**	
10	Ward No 12 Shettyhalli Sapthagiri main road Near GYM opp	26.20	**26.20**	
		Total	**302.49**	**Rmtrs**

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE
SHETTYHALLI SUB DIVISION, DASARAHALLI

Name of Work: Drilling of Borewells and Installation of Pumps and motors with accessories in Ward No12, Shettyhalli.

MEASUREMENT SHEET

Item No : 15

Item Name : Supplying, laying, jointing testing and commissioning of GI pipes confirming to IS 1239:1990 with latest amendments, including fising collars, Elbows, Tees, bends, Glad Cocks and other Fittings (Excluding Cost of Specials) with Cuts and Threads wherever necessary including conveying the materials to workspot, including testing for water tightness with all lead and lifts etc complete (Contractor shall make his own arrangements for procuring water for testing) Class-C -Heavy 50mm Dia

Sl.NO	Place of Borewells	L	B	D	Total Qty	Remarks
1	Ward No 12 Shettyhalli AGB Layout Sri Manjunath house	1		280.00	280.00	
2	Ward No 12Shettyhalli AGB Layout Ist Cross	1		320.00	320.00	
3	Ward No 12Shettyhalli AGB Layout 4th Cross	1		280.00	280.00	
4	Ward No 12 Shettyhalli Vinayaka Nagara Mayura bekari Opp	1		320.00	320.00	
5	Ward No 12 Shettyhalli Vinayaka Nagara	1		280.00	280.00	
6	Ward No 12 Shettyhalli Vinayaka Layout in R R College road	1		300.00	300.00	
7	Ward No 12Shettyhalli Babanna Layout 3rd Cross Hatti Lakkamma Temple	1		340.00	340.00	
8	Ward No 12Shettyhalli Hanumanthaiah Layout 4th Cross Chikkasandra	1		310.00	310.00	
9	Ward No 12Shettyhalli Shettyhalli Marrison Layout	1		250.00	250.00	
10	Ward No 12 Shettyhalli Sapthagiri main road Near GYM opp	1		320.00	320.00	
				Total	3000.00	Rmtrs

ಸಹಾಯಕ ಅಭಿಯಂತರರು 12/09/2020
ವಾರ್ಡ್ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned with CamScanner